

BASIC / PREMIER SERVICE / P.D.I. CHECKLIST



SWINDON
CARAVANS GROUP

Customer..... Date.....

Caravan..... Stock No.....

No	Description	Work Required	Done
1.	Hitch Head & Stabilizer	Check	
2.	Jockey Wheel & Spare Wheel Carrier	Check & Grease	
3.	Chassis & Mover	Check	
4.	Chassis to Body security	Check	
5.	Corner Steadies	Check & Grease	
6.	Tyres & Tyre Pressures psi <input type="text"/> DOM <input type="text"/>		
7.	Brake Cables & Linkages	Adjust & Grease	
8.	Wheel bearings Brake Shoes, Oil Seals	Check	
9.	Hand Brake Operation & Safety Cable	Check & Grease	
10.	Suspension	Check	
11.	Shock Absorbers (if fitted)	Check	
12.	Torque Wheel Nut/Bolts - Checked: <input type="text"/> Torque <input type="text"/>		
13.	12N & 12S 7 Pin Plugs & Cables & 13 Pin	Check	
14.	Road Lights & Wiring & Reflectors & ATC	Check	
15.	Exterior Locks & Hinges	Check	
16.	Grab Handle Security	Check	
17.	Exterior Visual Inspection	Check	
18.	12V D.C. System/Battery	Check/Test	
19.	Gas Hose DOM <input type="text"/>	Test	
20.	Gas System	Test for Leaks	

No	Description	Work Required	Done
21.	Water pump	Test	
22.	Water System	Test for Leaks	
23.	Taps/Micro Switches/Pressure Switch	Test	
24.	Water Heater - Gas & 240V A.C.	Test	
25.	Hob & Grill & Oven & Fire & Microwave	Test	
26.	Refrigerator 240V A.C. & 12V D.C. & Gas	Test	
27.	Blown Air (if fitted) <input type="checkbox"/> Alde	Test	
28.	Mains 240V A.C. system & RCD	Test	
29.	Smoke/Carbon monoxide	Test	
30.	Mains Charger Output Volts <input type="text"/> Amps <input type="text"/>	Test	
31.	T.V./Radio Aerial & DVD	Check	
32.	Windows & Fittings & Blinds	Check	
33.	Toilet	Check	
34.	Alarms: Security	Test	
35.	Roof lights & Flyscreens/Blinds	Check	
36.	Furniture: Hinges & Stays etc.	Check	
37.	All Internal Vents	Check	
38.	Soft Furnishings	Check	
39.	Ingress Test	Report	
40.	Drain Water Heater & Inboard Tank	Check	

INGRESS REPORT

OFFSIDE	
NEAR SIDE	
FRONT	
BACK	
ROOF	

Results

- 0 - 15% - no cause for concern
- 15 - 20% - may require further investigation. Consider asking to recheck the area in 3 months.
- 20 - 24% - possible early signs of ingress, look for tangible evidence or ask for a 3 month recheck
- 25 - 30% - moisture evident, remedial work required
- 31% and above - structural damage may occur. Remedial work required
- National Caravan Council Recommendations

COMMENTS
